

## SAFETY/WEATHER

- No lost time incidents to date
- No days lost to weather in the past week

## RECENT PROGRESS

- Exterior windows, metal panels, roofing, and brick and stone veneer is progressing quickly
- Interior walls being drywalled and finished. Paint is underway in preparation for installation of ceiling grid and flooring
- Training tower nearly complete

## GOALS NEXT 2 WEEKS

- Continue on building exterior finishes, drywall, painting, and mechanical work
- Ceramic tile starting 2/16

## UPCOMING MILESTONES

- Finish cabinetry installation
- Duty Locker installation
- Install epoxy flooring
- Elevator install beginning early April
- Pour FD apparatus bay floor

