

### SAFETY/WEATHER

- No lost time incidents to date
- No days lost to weather in the past week

### RECENT PROGRESS

- Permanent power to building has been established
- Drywall is almost complete. Painting and ceiling tiles being installed.
- Cabinetry and flooring over halfway complete in Police Department

### GOALS NEXT 2 WEEKS

- Continue with interior finishes, install water meter, prepare for equipment startup
- Continue with elevator install

### UPCOMING MILESTONES

- Site Restoration, sidewalks, and landscaping
- Testing and balancing of mechanical systems (May)

