

SAFETY/WEATHER

- No lost time incidents to date
- No days lost to weather in the past week

RECENT PROGRESS

- Soffits and Corrugated metal panels continue
- Sidewalks installed around PD garage
- Resinous Flooring continues to be installed

GOALS NEXT 2 WEEKS

- Prepare for equipment and systems startup
- Complete Elevator
- 2nd floor ceiling installs

UPCOMING MILESTONES

- Site Restoration, sidewalks, and landscaping
- Testing and balancing of mechanical systems (May)
- Fire Department Concrete aprons

