

**SAFETY/WEATHER**

- No lost time incidents to date
- No days lost to weather in the past week

**RECENT PROGRESS**

- 2<sup>nd</sup> Floor Ceramic Tile wrapping up
- Monument Foundations
- PD sidewalks complete

**GOALS NEXT 2 WEEKS**

- Prepare for equipment and systems startup
- Full ceiling tile drop
- Unit B Carpeting

**UPCOMING MILESTONES**

- Site Restoration, sidewalks, and landscaping
- Testing and balancing of mechanical systems (May)
- Corridor LVT Flooring

