

SAFETY/WEATHER

- No lost time incidents to date
- No days lost to weather in the past week

RECENT PROGRESS

- Exterior windows, metal panels, roofing, and weather barrier continues. Building is primarily watertight.
- Interior walls being drywalled and finished. Paint is underway
- Brick Veneer is ongoing

GOALS NEXT 2 WEEKS

- Continue on building exterior finishes. Continue to drywall shared area

CONTRACTORS ON SITE

- CD Smith Construction [Fond du Lac, WI] : CM/Concrete/Masonry/Iron
- Steiner Electric [West Bend, WI] : Electric
- B V Tetzlaff Inc [Brookfield, WI] : Plumbing
- J&H Heating Inc [Port Washington, WI] : HVAC
- Sid's Sealants [Port Washington, WI]
- VerHalen Commercial Interiors: Exterior Framing
- FJA Christenson Roofing [Milwaukee, WI]: Roofing
- Muza Sheet Metal; Standing Seam Roof, Metal panel siding

UPCOMING MILESTONES

- Finish cabinetry, flooring, and ceramic tile beginning in PD space

