

CITY OF PORT WASHINGTON 2025 Utility Extensions

County LL to Highland Drive

Weekly Construction Update

Week of January 19, 2026



A LOOK FORWARD:

WEEK OF JANUARY 26

- Contractor to continue installing sanitary sewer within County LL and will begin installing sanitary sewer laterals within the easement area adjacent to County LL.
- Jack & Bore subcontractor will return to complete water main casing jack and bore on Highland Lane.



PROJECT UPDATES:

**JANUARY
19**

No work due to weather.

**JANUARY
20**

No work due to weather.

**JANUARY
21**

Contractor continued sanitary sewer construction within County LL to northeast. Contractor installed sanitary main out of casing pipe to northwest on Highland Lane.

**JANUARY
22**

Contractor continued sanitary sewer construction within County LL to northeast. Contractor began excavation of water main boring pits on Highland Lane.

**JANUARY
23**

No work due to weather.