

City of Port Washington
 2025 Sanitary Sewer Lining
 Port Washington, WI

Week of: **2/2/2026 crew #1**

Weekly Schedule

Crew Leader/Cutter _____

Visu-Sewer Project No. **25426W-11**

Day	Size	Plan File No.	Location	MH	MH	Steam/B oil	Liner MM	MH Depth	Tape Measure Length	# of Laterals to be cut	NOTES / COMMENTS
MONDAY	8	supp map	High St	SA294103	SA294067	s	6	9	302	9	
MONDAY	8	5	W 3rd Ave	SA321025	SA321026	s	6	6	72	0	
TUESDAY	8	supp map	Eva St	SA294100	SA294099	s	6	12	101	1	
TUESDAY	10	2	N Webster St	SA282098	SA282017	s	6	8	335	5	
WEDNESDAY	12	supp map	Eva St to High St	SA294098	SA294057	b	6	12	352	0	BROKEN PIPE REMOVE ROOTS 25 TO 45
THURSDAY	10	supp map	Garfield Ave	SA294024	SA294048	s	6	9	310	8	
THURSDAY	8	5	W 4th Ave	SA322083	SA321043	s	6	10	171	0	
FRIDAY	8	5	Tower Dr	SA322081	SA322082	s	6	9	120	3	
				SA322082	SA322083				177	4	
FRIDAY	8	5	W 3rd Ave	SA321026	SA321024	s	6	10	180	0	
TOTALS:									2120	30	
									feet	laterals	

Comments: Read all wet-outs
 Mud all ends
 Isolate, TV, Jet, Install