

# CITY OF PORT WASHINGTON

## 2025-26 Utility Extensions

### County LL to Highland Drive

Weekly Construction Update

Week of February 2, 2026



#### A LOOK FORWARD:

#### WEEK OF FEBRUARY 9

- Contractor to complete installation of water main within County LL and will begin installing sanitary sewer laterals within the easement area adjacent to County LL.
- Jack and bore subcontractor will complete the water main jack and bore under Highland Lane.



#### PROJECT UPDATES:

**FEBRUARY  
2**

Contractor continued sanitary sewer construction within County LL to northeast. Jack and bore subcontractor returned to site and setup for the water main jack and bore operation under Highland Lane.

**FEBRUARY  
3**

Contractor continued sanitary sewer construction within County LL to northeast. Jack and bore subcontractor began the water main jack and bore operation under Highland Lane.

**FEBRUARY  
4**

Contractor continued sanitary sewer construction within County LL to northeast. Jack and bore subcontractor continued jack and bore operation under Highland Lane.

**FEBRUARY  
5**

Contractor completed sanitary sewer construction within County LL to northeast. Contractor began water main construction within County LL to northeast. Jack and bore subcontractor continued jack and bore operation under Highland Lane.

**FEBRUARY  
6**

Contractor continued water main construction within County LL to northeast. Jack and bore subcontractor continued jack and bore operation under Highland Lane.

