

City of Port Washington
 2025 Sanitary Sewer Lining
 Port Washington, WI

Week of: **2/9/2026**

Weekly Schedule

Crew Leader/Cutter _____

Visu-Sewer Project No. 25426W-11

Day	Size	Plan File No.	Location	MH	MH	Steam/B oil	Liner MM	MH Depth	Tape Measure Length	# of Laterals to be cut	NOTES / COMMENTS
MONDAY	8	supp map	Eva St	SA294102	SA294101	s	6	9	401	9	
MONDAY	10	supp map	High St	SA294104	SA294021	s	6	8	353	7	
TUESDAY	10	supp map	Garfield Ave	SA294048	SA294047	s	6	10	237	7	
TUESDAY	12	supp map	Eva St	SA294099	SA294098	s	6	11	52	0	
WEDNESDAY	8	2	N Webster St	SA282080	SA282079	b	6	10	214	7	
				SA282079	SA282078			9	220	5	
THURSDAY	12	4	N Webster St in esmt-mat grass	SA283080	SA283081	S	6	17	35	0	CHECK SIZE BEFORE INTALL

TOTALS: 1512 feet 35 laterals

Comments: Read all wet-outs
 Mud all ends
 Isolate, TV, Jet, Install