

CITY OF PORT WASHINGTON 2025-26 Utility Extensions County LL to Highland Drive

Weekly Construction Update

Week of February 9, 2026



A LOOK FORWARD:

WEEK OF FEBRUARY 16

- Contractor to complete installation of water main within Highland Drive and will begin installing sanitary sewer within Highland Drive. All completed water main will be quality and performance tested.



PROJECT UPDATES:

FEBRUARY 9

Contractor continued water main construction within County LL to northeast. Contractor brought in a second crew to construct water main within County LL to southwest. Jack and bore subcontractor completed jack and boring water main under Highland Lane.

FEBRUARY 10

Contractor continued water main construction within County LL to northeast. Second crew continued water main construction within County LL to southwest.

FEBRUARY 11

Contractor continued water main construction at the intersection of Highland Drive and Highland Lane. Second crew continued water main construction within County LL to southwest, and began sanitary sewer laterals within the easement area adjacent to County LL.

FEBRUARY 12

Contractor continued water main and sanitary sewer construction at the intersection of Highland Drive and Highland Lane. Second crew completed water main construction within County LL to northeast.

FEBRUARY 13

Contractor continued water main and sanitary sewer construction at the intersection of Highland Drive and Highland Lane, and began quality and performance testing on the installed water main on County LL. Second crew completed sanitary sewer laterals within the easement area adjacent to County LL.