

# CITY OF PORT WASHINGTON

## 2025-26 Utility Extensions

### County LL to Highland Drive

Weekly Construction Update

Week of February 16, 2026



#### PROJECT UPDATES:

##### FEBRUARY 16

Contractor continued water main construction within Highland Drive to southwest. Second crew continued sanitary sewer laterals within the easement adjacent to County LL. Contractor quality and performance tested water main on County LL. Great Lakes TV began quality and performance testing sanitary sewer.

##### FEBRUARY 17

Contractor completed water main construction within Highland Drive to the north. Second crew continued sanitary sewer laterals within the easement adjacent to County LL. Contractor quality and performance tested water main on County LL. Great Lakes TV continued quality and performance testing sanitary sewer.

##### FEBRUARY 18

Contractor quality and performance tested water main on Highland Drive and Highland Lane. No utility work onsite due to company-wide safety meeting. Great Lakes TV continued quality and performance testing sanitary sewer.

##### FEBRUARY 19

Contractor continued sanitary sewer construction on Highland Drive. Second crew completed sanitary sewer laterals within easement area adjacent to County LL. Contractor quality and performance tested water main on Highland Drive and Highland Lane. Great Lakes TV continued quality and performance testing sanitary sewer.

##### FEBRUARY 20

Contractor continued sanitary sewer construction on Highland Drive. Contractor quality and performance tested water main on Highland Drive. Great Lakes TV continued quality and performance testing sanitary sewer.



#### A LOOK FORWARD:

##### WEEK OF FEBRUARY 23

- Contractor to complete sanitary sewer construction on Highland Drive. Contractor to complete quality and performance testing water main on Highland Drive. Once utilities are installed and tested, grading operations will take place on County LL in preparation for opening County LL to traffic.

