

CITY OF PORT WASHINGTON 2025-26 Utility Extensions County LL to Highland Drive

Weekly Construction Update

Week of February 23, 2026



A LOOK FORWARD:

WEEK OF MARCH 2

- Contractor will return next week to continue sanitary sewer construction on Highland Drive. Contractor to complete quality and performance testing of sanitary sewers on County LL and within the easement area adjacent to County LL. Once utilities are tested, grading operations will take place on County LL.

PROJECT UPDATES:

**FEBRUARY
23**

Contractor continued sanitary sewer construction on Highland Drive. Contractor quality and performance tested water main on Highland Drive.

**FEBRUARY
24**

Contractor worked on general site cleanup on County LL and Highland Drive. Contractor quality and performance tested water main on Highland Drive.

**FEBRUARY
25**

Contractor worked on general site cleanup on County LL and Highland Drive.

**FEBRUARY
26**

Contractor not on site due to geotechnical issues.

**FEBRUARY
27**

Contractor not on site due to geotechnical issues.

