

## SAFETY/WEATHER

- No lost time incidents to date
- No days lost to weather in the past week

## RECENT PROGRESS

- Exterior windows, metal panels, roofing, and brick and stone veneer is progressing quickly
- Interior walls being drywalled and finished throughout building. Painting, tile, and ceiling grid being installed in police department. Overhead mechanicals are wrapping up in fire department apparatus bay
- Training tower punchlist completed Monday

## GOALS NEXT 2 WEEKS

- Wrap up the brick exterior veneer

## UPCOMING MILESTONES

- Finish cabinetry installation
- Duty Locker installation
- Install epoxy flooring
- Elevator install beginning early April
- Pour FD apparatus bay floor

