

### SAFETY/WEATHER

- No lost time incidents to date
- No days lost to weather in the past week

### RECENT PROGRESS

- Exterior windows, metal panels, stone veneer is the main focus on exterior along w/ roof detailing
- Interior walls continue being drywalled and finished throughout building. Painting, tile, and ceiling grid being installed in police department, along with millwork Added trench drains being placed in fire department apparatus bay

### GOALS NEXT 2 WEEKS

- Wrap up the brick exterior veneer
- Begin epoxy flooring
- Continue with mechanical finishes

### UPCOMING MILESTONES

- Duty Locker installation
- Elevator install beginning early April
- Pour FD apparatus bay floor

