

CITY OF PORT WASHINGTON

2025-26 Utility Extensions

County LL to Highland Drive

Weekly Construction Update

Week of March 9, 2026



A LOOK FORWARD:

WEEK OF MARCH 16

- Contractor to complete the sanitary sewer construction on Highland Drive and perform quality and performance testing of the sanitary sewer. Contractor to also replace culvert across Highland Lane near Highland Drive. Contractor to continue site cleanup.



PROJECT UPDATES:

**MARCH
9**

Contractor continued sanitary sewer construction on Highland Drive to the north. County LL opened to public traffic. Performed site cleanup and maintained erosion control.

**MARCH
10**

Contractor continued sanitary sewer construction on Highland Drive to the north. Performed site cleanup and maintained erosion control.

**MARCH
11**

No work due to weather.

**MARCH
12**

Contractor continued sanitary sewer construction on Highland Drive to the north.

**MARCH
13**

Contractor continued sanitary sewer construction on Highland Drive to the north. Performed site cleanup.