

### SAFETY/WEATHER

- No lost time incidents to date
- No days lost to weather in the past week

### RECENT PROGRESS

- Exterior windows, metal panels, stone veneer is the main focus on exterior along w/ roof detailing
- Interior walls continue to be quickly drywalled and finished throughout building. Painting, tile, and ceiling grid being installed in police department, along with millwork. Insulation being installed in apparatus bay in preparation for underground heating coils

### GOALS NEXT 2 WEEKS

- Wrap up the brick exterior veneer
- Continue with mechanical finishes
- Begin ceiling install in shared/common spaces

### UPCOMING MILESTONES

- Duty Locker installation
- Elevator install beginning early April
- Pour FD apparatus bay floor
- Site concrete

