

**CITY OF PORT WASHINGTON  
APPLICATION FOR EROSION CONTROL PERMIT**

DATE \_\_\_\_\_ PERMIT NO. \_\_\_\_\_  
Job Location \_\_\_\_\_  
Subdivision \_\_\_\_\_ Lot \_\_\_\_\_ Block \_\_\_\_\_  
Name of Owner \_\_\_\_\_ Phone No. \_\_\_\_\_  
Address of Owner (if different from above) \_\_\_\_\_  
Name of Gen. Contr. \_\_\_\_\_ Phone No. \_\_\_\_\_

For Plan Approval and issuance of a permit, the basic measures that will be required for any new construction or any remodeling or repair to a structure within the City of Port Washington shall be protected with the minimum following erosion control methods.

1. Stone Access. Drive area or parking areas must have 4 to 6 inches of two to three inch stone placed prior to any equipment leaving the street and entering the site. Parking areas shall be large enough to provide any off street parking for the sub-contractors and for material storage.
2. Silt Screen. Silt screen shall be as according to Erosion Control Plan submitted by applicant. Open areas in the silt screen will be allowed provided that any equipment entering and leaving that area has proper access as outlined in #1.
3. Tracking. There must be adequate provisions to prevent the tracking or causing of any material to accumulate from the site onto any public or private street or property. Any material reaching a public or private street or property shall be removed by mechanical means (not flushing) before the end of each workday.
4. Backfilling and Rough Grading. After foundation inspection, backfilling and rough site grading shall be completed as soon as possible. Any unused material or spoil shall be removed from the site as as soon as rough grading is completed.
5. Site Dewatering. Site dewatering shall be done by filtering or creating sediment basins. All sediment must be filtered to trap any sediment prior to discharging to a storm sewer. Site dewatering methods shall be approved by the City before any dewatering takes place.
6. Construction Debris. Dumpsters or containment areas shall be placed on the site to dispose of all unwanted construction materials. Construction materials that are subject to windblow must be picked up at the end of the day and placed in the dumpster or containment areas prior to the contractors leaving the site for the day.

Erosion Control Permit Fee \_\_\_\_\_  
Permit Approved By \_\_\_\_\_ Date \_\_\_\_\_

Remarks: \_\_\_\_\_

I hereby acknowledge that I have read this application and state that the above is correct and agree to comply with Ordinances of the City of Port Washington and State of Wisconsin laws regulating the erosion control and to observe and maintain the legal requirements as provided by Chapter 15 of the City of Port Washington Municipal Code.

DATE \_\_\_\_\_ SIGNED BY \_\_\_\_\_